



2704 West Creek Road

Florence, Vt. 05744

P: 802-483-6469

Project Update – Plains Road Sewer Line Reconstruction

Date: 11/14/2024

**Work for the week of 11/11/2024**

Work began on Monday and after a one-day delay, we have been back on site this week. Starting down at the Route 7 intersection, temp pipe has been installed and the first sewer structure was placed. Relocation of the water main has been occurring Wednesday and Thursday as it conflicts with the new sewer line. This work will be completed on Thursday.

The second structure will be set then work will run parallel with Plains Rd underneath the concrete sidewalk. Green Mountain Power will be on site Friday to hold the power pole that we need to dig past. Expect one way traffic along Plains Road the second half of this week. Flaggers on Plains Road and the Dollar General entrance will be stationed for these days.

**Work for the week of 11/18/2024**

Work for next week will be more pipe and sewer structure installation along the south eastern edge of Plains Road. Expect one way traffic with flaggers each day. Also, there will be more clean up behind the piping crew to help stabilize the job site after the pipe has been installed. Be aware of bumps as we temporarily patch the road and driveways.

Continue to be aware of construction equipment and dump trucks making sudden stops, transporting materials and stopping traffic intermittently. Pipe, concrete structures and materials will be transported from our staging area to the site as needed with a loader, so please stay alert.

Another update will be provided early next week and will detail further updates or any changes to this schedule

Thank-you,